PUT-INVEST doo Novi Sad

Construction site: Novi Sad **Sector:** Low construction **Object:** Subcontract for asphalt Work for Overpass Km 139+003

Accounting book of the construction book

				Sheet no.	1
Tupe of work:			**Const. norm**	**Draft calculation**	**Budget position**
Asphalt concrete wearing course-SMA 0/11 with PMB 45/80-65 4,0 cm			**Code**	**no.**	2/1.1.30.7.4
Unit price	**eur**	15,20	m2	Measure	895,80
A =	**B =**	**A+B=**		**Per month**	**Total**
FEBRUARY					
Road construction					
Measured in the field					
Total					
P=149,30*6,00=				895,80	
			Total:	895,80	**895,80**

For the Contractor:

Supervising authority:

For transfer:

PUT-INVEST doo Novi Sad

Construction site: Novi Sad **Sector:** Low construction **Object:** Subcontract for asphalt Work for Overpass Km 139+003

Accounting book of the construction book

					Sheet no.	1
Tupe of work:				**Const. norm**	**Draft calculation**	**Budget position**
Asphalt concrete binder course ab11s with PMB 45/80-65 3,0 cm				**Code**	**no.**	2/1.1.30.7.4
Unit price	**eur**	12,85	m2		Measure	895,80
A =	**B =**	**A+B=**			**Per month**	**Total**
FEBRUARY						
Road construction						
Measured in the field						
Total						
P=149,30*6,00=					895,80	
				Total:	895,80	**895,80**

For the contractor:

Supervising authority:

For transfer:

PUT-INVEST doo Novi Sad

Construction site: Novi Sad **Sector:** Low construction **Object:** Subcontract for asphalt Work for Overpass Km 139+003

Accounting book of the construction book

					Sheet no.	1
Tupe of work:				**Const. norm**	**Draft calculation**	**Budget position**
Prepare and close joints in concrete surface at the joints between asphalt and curb lines and at expansion joints with durably elastic mass				**Code**	**no.**	2/1.1.30.7.6
Unit price	**eur**	5,50	m1		Measure	341,40
A =	**B =**	**A+B=**			**Per month**	**Total**
FEBRUARY						
Road construction						
Measured in the field						
Total						
149,30+149,30+6,00+6,00=					310,60	
				Total:	310,60	**310,60**

For the contractor:

Supervising authority:

For transfer:

PUT-INVEST doo Novi Sad

Construction site: Novi Sad **Sector:** Low construction **Object:** Subcontract for asphalt Work for Overpass Km 139+003

Accounting book of the construction book

					Sheet no.	1
Tupe of work: Test for the completed works and submission the valid test reports in accordance with the desing for execution and technical specification				**Const. norm** Code	**Draft calculation** no.	**Budget position** 3
Unit price	**eur**	1.906,58	Lump Sum		Measure	1,00
A =	**B =**	**A+B=**			**Per month**	**Total**
FEBRUARY						
Road construction						
Lump Sum						
Total			1,00		1,00	
				Total:	1,00	**1,00**

For the contractor:

Supervising authority:

For transfer:

PUT-INVEST doo Novi Sad

Construction site: Novi Sad **Sector:** Low construction **Object:** Subcontract for asphalt Work for Overpass Km 139+003

Accounting book of the construction book

					Sheet no.	1
Tupe of work: Construction of leveling Layer with concrete Ab 11s(Pmb 45/80-65).This position includes procurement transportation,spread out and compaction. Calculation per T				**Const. norm** Code	**Draft calculation** no.	**Budget position** 2
Unit price	**eur**	171,33	t		Measure	27,65
A =	**B =**	**A+B=**			**Per month**	**Total**
FEBRUARY						
Road construction						
Measured in the field						
Total						
On the basis of asphalt delivery notes ,the total amount of asphalt mass used is 9,47 t					9,47	
				Total:	9,47	**9,47**

For the contractor:

Supervising authority:

For transfer: